

PROPOSED CONSTRUCTION SCHEDULE

1. The proposed project schedule is outlined in Exhibit A, Tab 3, Schedule 8. The proposed construction schedule is as follows:

Segment A

- Commence Construction December 2014
- Completion of Construction September 2015
- In-Service October 2015
- Completion of Reinstatement April 2016
- Final Inspection September 2016

Segment B

- Commence Construction January 2015
- Completion of Construction September 2015
- In-Service October 2015
- Completion of Reinstatement April 2016
- Final Inspection September 2016

2. The construction of the entire project will take approximately nine months. Segment A is scheduled to start construction in December 2014 and Segment B is scheduled to start construction in January 2015. Construction on both segments will proceed in parallel until completion of the respective segments. The construction schedule is driven by an extensive Horizontal Directional Drilling (“HDD”) program which will be performed by an HDD contractor working in parallel to the mainline contractor.

3. Enbridge will construct the pipeline using qualified construction contractors following approved construction specifications. Site specific conditions found on this project will be appropriately addressed.
4. Restoration monitoring will be conducted through to 2016 for both Segment A and B to ensure successful environmental mitigation.
5. A post construction report will be issued upon completion of the project as required by the Ontario Energy Board.