

PNEUMATIC TEST PROCEDURES

1. All pneumatic testing will be completed in accordance with the Enbridge Gas Distribution Specifications Manual, and the Enbridge Gas Distribution Pneumatic Testing Procedures meeting the requirements of the CSA Z662 Oil and Gas Pipeline Systems and Ontario Regulation 210/01 (“Oil and Gas Pipeline Systems”).
2. The pneumatic test procedures described herein are applicable to the proposed NPS 12 steel pipeline.

Pneumatic Testing Procedures Summary

3. The proposed NPS 12 steel pipeline will be pneumatically tested (i.e., tested with nitrogen).
4. The test is a minimum twenty-two hour test. The test pressure will be 1700 kPa (250 psi).